

	<b>Project</b>
	<b>Wednesday</b>
x	Clear out clothes & closets from 2nd floor
	<b>Thursday</b>
x	Clear out furniture from second floor
x	Cover floors and baseboards with tarps and plastic sheeting
x	Remove ceiling fans (bedrooms & dining room)
x	Remove can light trim kits
x	Remove ceiling drywall (2nd floor)
x	Remove can lights (all of second floor)
x	Remove flex ducts & vents
	<b>Friday</b>
x	Remove bathroom lights & ceiling drywall
x	Cover floors & baseboards in Dining room
x	Remove ceiling fan dining room
x	Remove ceiling drywall West side of dining room
x	Inspect and remove bathroom vent fan & ducting
x	Inspect attic for additional issues or required repairs
	<b>Saturday</b>
x	Vacuum carpet & replace Tarps & Plastic sheets where needed
x	Remove top plate in Master bedroom closet
x	Remove top plate on south side of bathroom
x	Remove any remaining drywall from top edge of wall
x	Remove any remaining insulation
x	Remove & replace damaged double top plate on East wall of Master
x	Remove & replace damaged stud on East wall of Master (cut drywall square)
x	Vacuum attic soffit area above dining room
x	Inspect for additional damage in attic above dining room
x	Vacuum attic
x	Inspect attic for additional issues or required repairs
x	Clean any soiled spots that can be cleaned (top of shower?)
x	Remove all screws/nails/glue from bottom of joists
x	Plan for attic catwalk
x	Prep for Kilz Paint (cover open electrical boxes, tape walls to edge of ceiling)
	<b>Sunday</b>
x	Remove & replace 2x4 running length of attic
x	Remove & fix framing for attic access panel in closet
x	Remove & fix framing for attic access panel in hallway
x	Frame new attic access panel in guest bedroom
x	Remove secret closet sub floor
x	Prep joists for paint
x	Remove drywall from top edge of wall in dining room

x	Tape plastic in Master bedroom for painting
	<b>August 8-14</b>
x	Paint Kilz Paint
x	Install new basement west joist
x	Install new bathroom exhaust fan, ducting, and outdoor vent
x	Install top plates
x	Remove old plastic sheeting and construction debris
x	Install new plastic sheeting for drywall installation
x	Install 3-way switch wiring for Master bedroom fan
x	Install new can lights in Guest bedroom
x	Install new ductwork
x	Seal new ductwork
	<b>August 15th-19th</b>
x	Reroute antenna and network wiring
x	Install new fan box in Master bedroom
x	Mount new can lights in Master bedroom
x	Install duct insulation
x	Mount new can lights in Hallway
x	Mount new can lights in Bathroom
x	Remove drywall above Guest Bedroom door
x	Paint Kilz above Guest Bedroom door
x	Paint Kilz in linen closet
x	Add 2x6 to attic access opening (by vent)
x	Remove paper from dining ceiling
x	Install conduit & wiring to Master lights & fan
x	Install conduit & wiring to hallway lights
x	Caulk vent pipe
x	Mount antenna wire
	<b>August 20th-23rd</b>
x	Seal duct insulation with foil tape
x	Clip off excess duct strapping
x	Install wiring to Bathroom lights
x	Install conduit & wiring to Bathroom fan
x	Shorten conduit for catwalk installation
x	Mount electrical junction box & mud ring in guest closet
x	Install light mud ring in Master closet
x	Install & connect light in attic junction box
x	Install conduit & wiring to new smoke detectors in bedrooms
x	Connect & test electrical
x	Install catwalk
x	Install blocking for subfloor in attic above dining
x	Relocate gable fan emergency switch & light switch

<input checked="" type="checkbox"/>	Secure joist to rafters over bathroom
<input checked="" type="checkbox"/>	Cleanup
	<b>Project</b>
<input type="checkbox"/>	Make sure bathroom exhaust vent closes correctly
<input type="checkbox"/>	Install more insulation baffles over secret closet
<input type="checkbox"/>	Remove ceiling drywall NW Garage corner
<input type="checkbox"/>	Vacuum exposed areas above NW Garage corner
<input type="checkbox"/>	Inspect for additional damage above NW Garage corner
	<b>Contractor projects</b>
<input checked="" type="checkbox"/>	Install insulation baffles
<input checked="" type="checkbox"/>	Replace ceiling drywall
<input checked="" type="checkbox"/>	Replace access panels
<input checked="" type="checkbox"/>	Seal all attic air leaks with spray foam
<input checked="" type="checkbox"/>	Fill any exterior gaps with animal proof spray foam
<input checked="" type="checkbox"/>	Install batt insulation to block soffits & vaulted ceiling joist bays
<input checked="" type="checkbox"/>	Install new sub floor in secret closet
<input checked="" type="checkbox"/>	Install attic blown insulation